

OFFICE OF
STATE AID ROAD CONSTRUCTION

P.O. BOX 1850
JACKSON, MISSISSIPPI 39215-1850

Harry Lee James, P.E.
State Aid Engineer
Telephone (601)359-7150
www.msstateaidroads.us

412 Woodrow Wilson Avenue
Jackson, Mississippi 39216
Fax (601)359-7141
mail@osarc.ms.gov

October 3, 2018

Board of Supervisors
Jasper County
c/o Chancery Clerk
Bay Springs, MS 39422

Gentlemen:

RE: **STATE AID PROJECT**
PROJECT NO. SAP-31(58)
JASPER COUNTY

The Plans and specifications for the above numbered project have been reviewed and are herewith approved. You are, therefore, authorized to advertise this project for bids. The work to be done under this project consists of **Precast Concrete Bridge, Spur Dike & HMA Overlay Approaches**.

The date for opening these bids has been set for **Friday, October 12, 2018 at 10:00 a.m.** in the **Boardroom at Bay Springs**.

In accordance with the Provisions of Section 31-7-13, Mississippi Code of 1972 as amended by House Bills numbered 901 and 1306 of the 1991 regular Legislative Session, the advertisement for receipt of bids on this project must be made once each week for two (2) consecutive weeks in a regular newspaper published in your county and, further, that the date as published for the bid opening shall not be less than fifteen (15) working days after the last published notice. The date, as set above, should be no sooner than the sixteenth working day after the last advertisement appears in the newspaper.

We are returning herewith an approved copy of the Plans and Proposal Documents to be filed by your Clerk when advertisement is begun.

Sincerely,

Harry Lee James, P. E.
State Aid Engineer

Evelyn Hollins

By: Evelyn Hollins
Administrative Assistant



pc: Terrell W. Temple, P.E., Co. Eng./Project Eng.
Supervisor District(s) 2
Butch Swales, P.E.
F.H.W.A. , 00-01 (if Federal)
System Consultants Associates
McGraw Hill Construction Dodge
MS Procurement Technical Assistance Program
Associated General Contractors of Mississippi, Inc.
M.R.B.A.
Project File

OFFICE OF STATE AID ROAD CONSTRUCTION
MISSISSIPPI DEPARTMENT OF TRANSPORTATION
AND
JASPER COUNTY BOARD OF SUPERVISORS

SECTION 900

NOTICE TO CONTRACTORS:

Sealed bids will be received by the Board of Supervisors of Jasper County, Mississippi at the Jasper County Courthouse, Bay Springs, Mississippi, until on the day of , and shortly thereafter publicly opened for the construction of 0.089 miles of PRECAST CONCRETE BRIDGE, SPUR DIKE & HMA OVERLAY APPROACHES on the HERO-EAST ROAD (C.R. 24) being known as Project No. SAP-31(58) in Jasper County, Mississippi.

PRINCIPAL ITEMS OF WORK ARE APPROXIMATELY AS FOLLOWS:

ITEM	QUANTITY	UNIT
<u>ROADWAY ITEMS:</u>		
MOBILIZATION	LUMP SUM	LS
CLEARING AND GRUBBING	LUMP SUM	LS
REMOVAL OF BRIDGE AT STA.25+44.00	1.000	UN
UNCLASSIFIED EXCAVATION (FM)	711.000	CY
BORROW EXCAVATION (F.M.E.)	200.000	CY
(CONTRACTOR FURNISHED) (CLASS 9)		
GRANULAR MATERIAL (LVM)	42.000	CY
(CLASS 9, GROUP B)		
HOT MIX ASPHALT, BASE COURSE (BB-1)	17.000	TON
HOT BITUMINOUS PAVEMENT SURFACE	86.000	TON
COURSE (SC-1) (TYPE 8)		
GUARD RAIL, W-BEAM	50.000	LF
GUARD RAIL, BRIDGE END SECTION,	4.000	EA
TYPE "I" THRIE-BEAM		
GUARD RAIL, TERMINAL END SECTION	4.000	EA
RIGHT-OF-WAY MARKERS (TYPE II)	4.000	EA
MAINTENANCE OF TRAFFIC	LUMP SUM	LS
ADDITIONAL CONSTRUCTION SIGNS	0.000	SF
4" WIDE THERMOPLASTIC TRAFFIC	940.000	LF
STRIPE (CONTINUOUS YELLOW) (120 MIL)		
REFLECTORIZED TRAFFIC OBJECT MARKER	4.000	EA
(ENCAPSULATED LENS) (TYPE 3)		
<u>EROSION CONTROL ITEMS:</u>		
AGRICULTURAL LIMESTONE	0.200	TON
COMMERCIAL FERTILIZER (13:13:13)	0.100	TON
AMMONIUM NITRATE	0.015	TON
SEEDING	0.100	AC
VEGETATIVE MATERIALS FOR MULCH	0.200	TON
SOLID SODDING	200.000	SY
TEMPORARY SILT FENCE	1,000.000	LF

SECTION 900
PROJECT NO. SAP-31(58)
JASPER COUNTY

(TYPE II) (AOS 0.15-0.84)		
WATTLES, 20"	200.000	LF
LOOSE RIPRAP, 300 LB.	380.000	TON
GEOTEXTILE UNDER RIPRAP, (TYPE V) (AOS .21-.43)	281.000	SY

BRIDGE ITEMS:

TEST PILE	2.000	EA
CONVENTIONAL STATIC PILE LOAD TEST	0.000	EA
14" PRESTRESSED CONCRETE PILING	770.000	LF
18" PRE-FORMED PILE HOLES	200.000	LF
31' PRECAST CONCRETE SLAB UNIT, 3.5' INTERIOR	24.000	EA
31' PRECAST CONCRETE SLAB UNIT, 3.5' EXTERIOR	8.000	EA
PRECAST CONCRETE BARRIER RAIL	248.000	LF
31.0' PRECAST CONCRETE CAP, INTERMEDIATE UNIT, CONCRETE PILE,	3.000	EA
31.0' PRECAST CONCRETE CAP, END UNIT, CONCRETE PILE	2.000	EA
9.25' PRECAST CONCRETE WING	4.000	EA
LOOSE RIPRAP, 300 LB.	124.000	TON
GEOTEXTILE UNDER RIPRAP, (TYPE V) (AOS .21-.43)	312.000	SY

NOTICE TO CONTRACTORS:

CONTRACT TIME: 60 Working Days

BASIS OF AWARD

The award, if made, will be made to the lowest qualified bidder on the basis of published quantities.

The Board of Supervisors hereby notifies all bidders that it will affirmatively insure that in any contract entered into pursuant to this advertisement, minority business enterprise will be afforded full opportunity to submit bids in response to this invitation and will not be discriminated against on the grounds of race, color, or national origin in consideration for an award.

PLANS AND SPECIFICATIONS are on file in the Office of the Chancery Clerk of Jasper County, the County Engineer's office and the Office of the State Aid Engineer, 412 E. Woodrow Wilson Avenue, Jackson, Mississippi. This project shall be constructed in accordance with the latest edition of the Mississippi Standard Specifications for State Aid Road and Bridge Construction.

PLANS AND PROPOSALS may be secured from Terrell W. Temple, County Engineer for Jasper County, Mississippi, 1724b 23rd Avenue, Meridian. The Cost is twenty-five dollars (\$25.00) for plans and twenty-five dollars (\$25.00) for the proposal, non-refundable

Certified check or bid bond for five percent (5%) of the total bid, made payable to Jasper County and the State of Mississippi must accompany each proposal.

Bidders are hereby notified that any proposal accompanied by letters qualifying in any manner the condition under which the proposal is tendered will be considered an irregular bid and such proposal will not be considered in making the award.

Johnny Rowell, President
Jasper County Board of Supervisors