



Harry Lee James, P.E.  
State Aid Engineer  
P.O. Box 1850

412 E. Woodrow Wilson Ave.  
Jackson, Mississippi 39216  
Fax (601) 379-7141

October 1, 2020

Board of Supervisors  
Lauderdale County  
c/o Chancery Clerk  
Meridian, MS 39302-1587

Gentlemen:

RE: **LOCAL SYSTEM BRIDGE PROGRAM**  
**PROJECT NO. LSBP-38(5)**  
**LAUDERDALE COUNTY**

The Plans and specifications for the above numbered project have been reviewed and are herewith approved. You are, therefore, authorized to advertise this project for bids. The work to be done under this project consists of **Precast Concrete Bridge with Gravel Approaches**.

The date for opening these bids has been set for **Friday, October 30, 2020 at 10:00 a.m.** in the **Courthouse at Meridian**.

In accordance with the Provisions of Section 31-7-13, Mississippi Code of 1972 as amended by House Bills numbered 901 and 1306 of the 1991 regular Legislative Session, the advertisement for receipt of bids on this project must be made once each week for two (2) consecutive weeks in a regular newspaper published in your county and, further, that the date as published for the bid opening shall not be less than fifteen (15) working days after the last published notice. The date, as set above, should be no sooner than the sixteenth working day after the last advertisement appears in the newspaper.

We are returning herewith an approved copy of the Plans and Proposal Documents to be filed by your Clerk when advertisement is begun.

Sincerely,

Harry Lee James, P. E.  
State Aid Engineer

By: Evelyn Hollins  
Administrative Assistant

pc: Terrell W. Temple, P.E., Co. Eng./Project Eng.  
Supervisor District(s) 5  
Mark Whitney, P.E.  
F.H.W.A., **00-01 (if Federal)**  
System Consultants Associates  
McGraw Hill Construction Dodge  
**MS Procurement Technical Assistance Program**  
Associated General Contractors of Mississippi, Inc.  
M.R.B.A.  
Project File

OFFICE OF STATE AID ROAD CONSTRUCTION  
MISSISSIPPI DEPARTMENT OF TRANSPORTATION  
AND  
LAUDERDALE COUNTY BOARD OF SUPERVISORS

SECTION 900

NOTICE TO CONTRACTORS:

Sealed bids will be received by the Board of Supervisors of Lauderdale County, Mississippi at the Lauderdale County Courthouse, Meridian, Mississippi, until on the            day of            ,            and shortly thereafter publicly opened for the construction of 0.094 miles of PRECAST CONCRETE BRIDGE WITH GRAVEL APPROACHES on the OLD HIGHWAY 80 being known as Project No. LSBP-38(5) in Lauderdale County, Mississippi.

PRINCIPAL ITEMS OF WORK ARE APPROXIMATELY AS FOLLOWS:

ITEM	QUANTITY	UNIT
<u>ROADWAY ITEMS:</u>		
MOBILIZATION	LUMP SUM	LS
CLEARING AND GRUBBING	LUMP SUM	LS
REMOVAL OF BRIDGE AT STA. 17+99.51	1.000	UN
UNCLASSIFIED EXCAVATION (FM)	257.000	CY
EXCESS EXCAVATION (LVM)	196.000	CY
GRANULAR MATERIAL (LVM), (CLASS 9, GROUP B)	789.000	CY
SIZE I STABILIZER AGGREGATE, COARSE	92.000	CY
MAINTENANCE OF TRAFFIC	LUMP SUM	LS
ADDITIONAL CONSTRUCTION SIGNS	0.000	SF
REFLECTORIZED TRAFFIC OBJECT MARKER (ENCAPSULATED LENS) (TYPE 3)	4.000	EA
<u>EROSION CONTROL ITEMS:</u>		
AGRICULTURAL LIMESTONE	1.700	TON
COMMERCIAL FERTILIZER (13-13-13)	0.850	TON
AMMONIUM NITRATE	0.120	TON
SEEDING	0.850	AC
VEGETATIVE MATERIALS FOR MULCH	2.550	TON
SOLID SODDING	50.000	SY
TEMPORARY SILT FENCE (TYPE II) (AOS 0.15-0.84)	1,090.000	LF
WATTLES, 20"	75.000	LF
LOOSE RIPRAP, 200 LB.	245.000	TON
GEOTEXTILE UNDER 200 LB. RIPRAP, TYPE V, AOS 0.21-0.43	376.000	SY
<u>BRIDGE ITEMS:</u>		
TEST PILE	2.000	EA

SECTION 900  
 PROJECT NO. LSBP-38(5)  
 LAUDERDALE COUNTY

---

CONVENTIONAL STATIC PILE LOAD TEST	0.000	EA
14" PRESTRESSED CONCRETE PILING	590.000	LF
18" PRE-FORMED PILE HOLES	430.000	LF
19' PRECAST CONCRETE SLAB UNIT, 3.5' INTERIOR	12.000	EA
31' PRECAST CONCRETE SLAB UNIT, 3.5' INTERIOR	6.000	EA
19' PRECAST CONCRETE SLAB UNIT, 3.5' EXTERIOR	4.000	EA
31' PRECAST CONCRETE SLAB UNIT, 3.5' EXTERIOR	2.000	EA
PRECAST CONCRETE BARRIER RAIL	138.000	LF
31.0' PRECAST CONCRETE CAP, INTERMEDIATE UNIT, CONCRETE PILE	2.000	EA
31.0' PRECAST CONCRETE CAP, END UNIT, CONCRETE PILE	2.000	EA
9.25' PRECAST CONCRETE WING	4.000	EA
LOOSE RIPRAP, 300 LB.	108.000	TON
GEOTEXTILE UNDER 300 LB. RIPRAP, TYPE V, NON-WOVEN <0.43	210.000	SY

NOTICE TO CONTRACTORS:

CONTRACT TIME: 60 Working Days

BASIS OF AWARD

The award, if made, will be made to the lowest qualified bidder on the basis of published quantities.

The Board of Supervisors hereby notifies all bidders that it will affirmatively insure that in any contract entered into pursuant to this advertisement, minority business enterprise will be afforded full opportunity to submit bids in response to this invitation and will not be discriminated against on the grounds of race, color, or national origin in consideration for an award.

PLANS AND SPECIFICATIONS are on file in the Office of the Chancery Clerk of Lauderdale County, the LSBP Engineer's office and the Office of the State Aid Engineer, 412 E. Woodrow Wilson Avenue, Jackson, Mississippi. This project shall be constructed in accordance with the latest edition of the Mississippi Standard Specifications for State Aid Road and Bridge Construction.

PLANS AND PROPOSALS may be secured from Terrell W. Temple, LSBP Engineer for Lauderdale County, Mississippi, 1724B 23RD AVENUE, Meridian. The Cost is twenty-five dollars (\$25.00) for plans and twenty-five dollars (\$25.00) for the proposal, non-refundable

Certified check or bid bond for five percent (5%) of the total bid, made payable to Lauderdale County and the State of Mississippi must accompany each proposal.

Bidders are hereby notified that any proposal accompanied by letters qualifying in any manner the condition under which the proposal is tendered will be considered an irregular bid and such proposal will not be considered in making the award.

Kyle Rutledge, President  
Lauderdale County Board of Supervisors