

OFFICE OF STATE AID ROAD CONSTRUCTION  
MISSISSIPPI DEPARTMENT OF TRANSPORTATION  
AND  
JEFFERSON DAVIS COUNTY BOARD OF SUPERVISORS

SECTION 900

NOTICE TO CONTRACTORS:

Sealed bids will be received by the Board of Supervisors of Jefferson Davis County, Mississippi at the Jefferson Davis County Administrative Building, Prentiss, Mississippi, until 2:00 p.m. on the 13th day of August, 2015 and shortly thereafter publicly opened for the construction of 0.093 miles of PRECAST CONCRETE BRIDGE REHABILITATION on the OLD HEBRON ROAD being known as Project No. SAP-33(15)M in Jefferson Davis County, Mississippi.

PRINCIPAL ITEMS OF WORK ARE APPROXIMATELY AS FOLLOWS:

ITEM	QUANTITY	UNIT
<u>ROADWAY ITEMS:</u>		
MOBILIZATION	LUMP SUM	LS
CLEARING AND GRUBBING	LUMP SUM	LS
REMOVAL OF BRIDGE AT STATION 33+15	1.000	UN
UNCLASSIFIED EXCAVATION (FM)	100.000	CY
BORROW EXCAVATION (F.M.E.) (CONTRACTOR FURNISHED) (CLASS 7)	255.000	CY
CHANNEL EXCAVATION (FM)	180.000	CY
GRANULAR MATERIAL (LVM), (CLASS 6, GROUP C)	340.000	CY
HOT MIX ASPHALT, ST 9.5 MM	88.000	TON
HOT MIX ASPHALT, ST 9.5 MM LEVELING	51.000	TON
COLD MILLING OF BITUMINOUS PAVEMENT, ALL DEPTHS	250.000	SY
GUARD RAIL, W-BEAM	275.000	LF
GUARD RAIL, BRIDGE END SECTION, SPECIAL DESIGN	4.000	EA
GUARD RAIL, TERMINAL END SECTION	4.000	EA
MAINTENANCE OF TRAFFIC	LUMP SUM	LS
ADDITIONAL CONSTRUCTION SIGNS	0.000	SF
4" WIDE THERMOPLASTIC EDGE STRIPE (CONTINUOUS WHITE) (60 MILS)	0.189	MI
4" WIDE THERMOPLASTIC TRAFFIC STRIPE (CONTINUOUS YELLOW) (90 MILS)	1,000.000	LF
TWO-WAY YELLOW REFLECTIVE HIGH PERFORMANCE RAISED MARKERS	8.000	EA

SECTION 900  
 PROJECT NO. SAP-33(15)M  
 JEFFERSON DAVIS COUNTY

---

REFLECTORIZED TRAFFIC OBJECT MARKER (ENCAPSULATED LENS)(TYPE 3)	4.000	EA
--	-------	----

EROSION CONTROL ITEMS:

AGRICULTURAL LIMESTONE	0.800	TON
COMMERCIAL FERTILIZER (13-13-13)	0.400	TON
AMMONIUM NITRATE	0.080	TON
SEEDING	0.400	AC
VEGETATIVE MATERIALS FOR MULCH	0.800	TON
SOLID SODDING	200.000	SY
TEMPORARY SILT FENCE (TYPE II) (AOS 0.15-0.84)	950.000	LF
LOOSE RIPRAP, 200 LB.	100.000	TON
GEOTEXTILE UNDER RIPRAP, TYPE V, AOS 0.21-0.43	185.000	SY
WATTLES, 20"	130.000	LF

BRIDGE ITEMS:

TEST PILE	2.000	EA
CONVENTIONAL STATIC PILE LOAD TEST	0.000	EA
14" PRESTRESSED CONCRETE PILING	870.000	LF
29' PRECAST CONCRETE CAP, INTERMEDIATE UNIT, CONCRETE PILE	5.000	EA
29' PRECAST CONCRETE CAP, END UNIT, CONCRETE PILE	2.000	EA
7.5' PRECAST CONCRETE WING	4.000	EA
19' PRECAST CONCRETE SLAB UNIT, 3'-6" INTERIOR (SALVAGE AND REINSTALLATION)	30.000	EA
31' PRECAST CONCRETE SLAB UNIT, 3'-6" INTERIOR (SALVAGE AND REINSTALLATION)	6.000	EA
19' PRECAST CONCRETE SLAB UNIT, CURB (SALVAGE AND REINSTALLATION)	10.000	EA
31' PRECAST CONCRETE SLAB UNIT, CURB (SALVAGE AND REINSTALLATION)	2.000	EA
BEAM TYPE RAILING WITH CONCRETE POSTS (SALVAGE AND REINSTALLATION)	252.000	LF
LOOSE RIPRAP, 300 LB.	103.000	TON
GEOTEXTILE UNDER RIPRAP, TYPE V, AOS 0.21-0.43	264.000	SY

NOTICE TO CONTRACTORS:

CONTRACT TIME: 75 Working Days

BASIS OF AWARD

The award, if made, will be made to the lowest qualified bidder on the basis of published quantities.

The Board of Supervisors hereby notifies all bidders that it will affirmatively insure that in any contract entered into pursuant to this advertisement; minority business enterprise will be afforded full opportunity to submit bids in response to this invitation and will not be discriminated against on the grounds of race, color, or national origin in consideration for an award.

PLANS AND SPECIFICATIONS are on file in the Office of the Chancery Clerk of Jefferson Davis County, the County Engineer's office and the Office of the State Aid Engineer, 412 E. Woodrow Wilson Avenue, Jackson, Mississippi. This project shall be constructed in accordance with the latest edition of the Mississippi Standard Specifications for State Aid Road and Bridge Construction.

PLANS AND PROPOSALS may be secured from H. Les Dungan, III, County Engineer for Jefferson Davis County, Mississippi, 1574 Highway 98 East, Columbia. The Cost is fifty dollars (\$50.00) for plans and fifty dollars (\$50.00) for the proposal, non-refundable

Certified check or bid bond for five percent (5%) of the total bid, made payable to Jefferson Davis County and the State of Mississippi must accompany each proposal.

Bidders are hereby notified that any proposal accompanied by letters qualifying in any manner the condition under which the proposal is tendered will be considered an irregular bid and such proposal will not be considered in making the award.

Bobby R Rushing, President  
Jefferson Davis County Board of Supervisors

Publish on: July 8, 2015  
July 15, 2015