



Harry Lee James, P.E.
State Aid Engineer
P.O. Box 1850

412 E. Woodrow Wilson Ave.
Jackson, Mississippi 39216
Fax (601) 359-7141

December 15, 2021

Board of Supervisors
Tishomingo County
c/o Chancery Clerk
Iuka, MS 38852

Gentlemen:

RE: **STATE AID PROJECT**
PROJECT NO. SAP-71(75)
TISHOMINGO COUNTY

The Plans and specifications for the above numbered project have been reviewed and are herewith approved. You are, therefore, authorized to advertise this project for bids. The work to be done under this project consists of **Precast Concrete Bridge and Approaches**.

The date for opening these bids has been set for **Monday, February 7, 2022 at 9:00 a.m.** in the **Boardroom at Iuka**.

In accordance with the Provisions of Section 31-7-13, Mississippi Code of 1972 as amended by House Bills numbered 901 and 1306 of the 1991 regular Legislative Session, the advertisement for receipt of bids on this project must be made once each week for two (2) consecutive weeks in a regular newspaper published in your county and, further, that the date as published for the bid opening shall not be less than fifteen (15) working days after the last published notice. The date, as set above, should be no sooner than the sixteenth working day after the last advertisement appears in the newspaper.

We are returning herewith an approved copy of the Plans and Proposal Documents to be filed by your Clerk when advertisement is begun.

Sincerely,

Harry Lee James, P. E.
State Aid Engineer

By: Evelyn Hollins
Administrative Assistant

pc: Kenneth P. Geno Jr., P.E., Co. Eng./Project Eng.
Supervisor District(s) 2
Jared Keen, P.E.
F.H.W.A., **00-01 (if Federal)**
System Consultants Associates
McGraw Hill Construction Dodge
MS Procurement Technical Assistance Program
Associated General Contractors of Mississippi, Inc.
M.R.B.A.
Project File

OFFICE OF STATE AID ROAD CONSTRUCTION
MISSISSIPPI DEPARTMENT OF TRANSPORTATION
AND
TISHOMINGO COUNTY BOARD OF SUPERVISORS

SECTION 900

NOTICE TO CONTRACTORS:

Sealed bids will be received by the Board of Supervisors of Tishomingo County, Mississippi at the Tishomingo County Courthouse, 1008 Battleground Drive, Iuka, Mississippi, until on the day of and shortly thereafter publicly opened for the construction of 0.089 miles of PRECAST CONCRETE SPAN BRIDGE & APPROACHES ON CANEY CREEK ROAD (CR 298) being known as Project No.SAP-71(75) in Tishomingo County, Mississippi.

PRINCIPAL ITEMS OF WORK ARE APPROXIMATELY AS FOLLOWS:

ITEM	QUANTITY	UNIT
<u>ROADWAY ITEMS:</u>		
MOBILIZATION	LUMP SUM	LS
CLEARING AND GRUBBING	LUMP SUM	LS
REMOVAL OF BRIDGE @ STA. 53+11.50	1.000	UN
UNCLASSIFIED EXCAVATION (FM)	932.000	CY
BORROW EXCAVATION (F.M.E.)	282.000	CY
(CONTRACTOR FURNISHED) (CLASS 9)		
GRANULAR MATERIAL (LVM) (CL.5,GP.C)	201.000	CY
CRUSHED STONE (3/4" & DOWN) (FM)	65.000	CY
MIXING, SHAPING AND COMPACTION	74.000	SY
HOT MIX ASPHALT, (ST) (9.5 MM)	82.000	TON
HOT MIX ASPHALT, (ST) (19 MM)	15.000	TON
ASPHALT FOR PRIME COAT (MC -70 OR EA-1)	26.000	GAL
24" CORRUGATED POLYETHYLENE PIPE	80.000	LF
60" CORRUGATED POLYETHYLENE PIPE	60.000	LF
GUARD RAIL, "W" BEAM	50.000	LF
GUARD RAIL, BRIDGE END SECTION,	4.000	EA
TYPE "I" THRIE BEAM		
GUARD RAIL, TERMINAL END SECTION	4.000	EA
RIGHT-OF-WAY MARKERS (TYPE II)	8.000	EA
MAINTENANCE OF TRAFFIC	LUMP SUM	LS
ADDITIONAL CONSTRUCTION SIGNS	0.000	SF
4" WIDE THERMOPLASTIC EDGE STRIPE	0.179	MI
(CONTINUOUS WHITE) (60 MILS)		
4" WIDE THERMOPLASTIC TRAFFIC	950.000	LF
STRIPE (CONTINUOUS YELLOW) (90 MILS)		
TWO-WAY YELLOW REFLECTIVE HIGH	7.000	EA
PERFORMANCE RAISED MARKERS		
REFLECTORIZED TRAFFIC OBJECT MARKER	4.000	EA
(ENCAPSULATED LENS) (TYPE 3)		
REFLECTORIZED TRAFFIC DELINEATOR	16.000	EA
SIGN (ENCAPSULATED LENS)		

SECTION 900
PROJECT NO. SAP-71(75)
TISHOMINGO COUNTY

EROSION CONTROL ITEMS:

AGRICULTURAL LIMESTONE	3.000	TON
COMMERCIAL FERTILIZER (13-13-13)	1.500	TON
AMMONIUM NITRATE	0.380	TON
SEEDING	1.500	AC
VEGETATIVE MATERIALS FOR MULCH	3.000	TON
SOLID SODDING	100.000	SY
TEMPORARY SILT FENCE	415.000	LF
(TYPE I OR II) (AOS 0.15-0.84)		
WATTLES, 20"	330.000	LF

BRIDGE STA.52+94- 3@ 31' PRECAST CONCRETE SPAN BRIDGE, 28' CLEAR ROADWAY ITEMS:

TEST PILE	2.000	EA
CONVENTIONAL STATIC PILE LOAD TEST	0.000	EA
14" STEEL PILING	590.000	LF
20" PRE-FORMED PILE HOLES	400.000	LF
BRIDGE CONCRETE, CLASS "A"	53.000	CY
REINFORCEMENT	8,124.000	LB
31' PRECAST CONCRETE SLAB UNIT, 3.5' INTERIOR	18.000	EA
31' PRECAST CONCRETE SLAB UNIT, 3.5' EXTERIOR	6.000	EA
PRECAST CONCRETE BARRIER RAIL	186.000	LF
LOOSE RIPRAP, 200 LB.	192.000	TON
GEOTEXTILE UNDER RIPRAP,	356.000	SY
(TYPE V NON-WOVEN) (AOS <0.43)		

NOTICE TO CONTRACTORS:

CONTRACT TIME: 120 Working Days

BASIS OF AWARD

The award, if made, will be made to the lowest qualified bidder on the basis of published quantities.

The Board of Supervisors hereby notifies all bidders that it will affirmatively ensure that in any contract entered into pursuant to this advertisement, minority business enterprise will be afforded full opportunity to submit bids in response to this invitation and will not be discriminated against on the grounds of race, color, or national origin in consideration for an award.

PLANS AND SPECIFICATIONS are on file in the Office of the Chancery Clerk of Tishomingo County, the County Engineer's office and the Office of the State Aid Engineer, 412 E. Woodrow Wilson Avenue, Jackson, Mississippi. This project shall be constructed in accordance with the latest edition of the Mississippi Standard Specifications for State Aid Road and Bridge Construction.

PLANS AND PROPOSALS may be secured from Kenneth P. Geno, Jr., P.E., County Engineer for Tishomingo County, Mississippi, at www.cceplanroom.com. The Cost is fifty dollars (\$50.00) for plans and fifty dollars (\$50.00) for the proposal, non-refundable.

Certified check or bid bond for five percent (5%) of the total bid, made payable to Tishomingo County and the State of Mississippi must accompany each proposal.

Bids will be accepted only under the name of the Bidder to whom PLANS AND PROPOSALS have been issued by the County Engineer, and whose name appears on the official list of Planholders maintained by the County Engineer.

Bidders are hereby notified that any proposal accompanied by letters qualifying in any manner the condition under which the proposal is tendered will be considered an irregular bid and such proposal will not be considered in making the award.

Michael Busby, President
Tishomingo County Board of Supervisors