

**OFFICE OF
STATE AID ROAD CONSTRUCTION**
MISSISSIPPI DEPARTMENT OF TRANSPORTATION
P.O. BOX 1850
JACKSON, MISSISSIPPI 39215-1850

H. Carey Webb, P.E.
State Aid Engineer
Telephone (601)359-7150
www.msstateaidroads.us


412 Woodrow Wilson Avenue
Jackson, Mississippi 39216
Fax (601)359-7141
mail@osarc.state.ms.us

November 2, 2015

Board of Supervisors
Lincoln County
c/o Chancery Clerk
Brookhaven, MS 39601

Gentlemen:

RE: **STATE AID PROJECT**
PROJECT NO. SAP-43(13)M
LINCOLN COUNTY



The Plans and specifications for the above numbered project have been reviewed and are herewith approved. You are, therefore, authorized to advertise this project for bids. The work to be done under this project consists of **Box Bridge & Gravel Surface Approaches and Precast Concrete Span Bridge & Gravel Surface Approaches.**

The date for opening these bids has been set for **Wednesday, December 9, 2015 at 10:00 a. m.** in the **Boardroom** at **Brookhaven.**

In accordance with the Provisions of Section 31-7-13, Mississippi Code of 1972 as amended by House Bills numbered 901 and 1306 of the 1991 regular Legislative Session, the advertisement for receipt of bids on this project must be made once each week for two (2) consecutive weeks in a regular newspaper published in your county and, further, that the date as published for the bid opening shall not be less than fifteen (15) working days after the last published notice. The date, as set above, should be no sooner than the sixteenth working day after the last advertisement appears in the newspaper.

We are returning herewith an approved copy of the Plans and Proposal Documents to be filed by your Clerk when advertisement is begun.

Sincerely,

H. Carey Webb P. E.
State Aid Engineer

Polly Robinson


By: Polly Robinson
Administrative Assistant

pc: Jeff Dungan, P.E., Co. Eng./Project Eng.
Supervisor District(s) 3
Chris Dixon, P.E.
F.H.W.A. , 00-01 (if Federal)
System Consultants Associates
McGraw Hill Construction Dodge
MS Procurement Technical Assistance Program
Associated General Contractors of Mississippi, Inc.
M.R.B.A.
Project File

SCANNED

Per:
Date: 11/4/15

OFFICE OF STATE AID ROAD CONSTRUCTION
MISSISSIPPI DEPARTMENT OF TRANSPORTATION
AND
LINCOLN COUNTY BOARD OF SUPERVISORS



SECTION 900

NOTICE TO CONTRACTORS:

Sealed bids will be received by the Board of Supervisors of Lincoln County, Mississippi at the Lincoln County Courthouse, Brookhaven, Mississippi, until on the day of ,20 and shortly thereafter publicly opened for the construction of 0.118 miles of A - BRIDGE DECK JOINT REPAIR B - BRIDGE REPLACEMENT (RE-USE PC UNITS) on the SITE A - BOGUE CHITTO RD SITE B - NOLA ROAD being known as Project No. SAP-43(13)M in Lincoln County, Mississippi.

PRINCIPAL ITEMS OF WORK ARE APPROXIMATELY AS FOLLOWS:

ITEM	QUANTITY	UNIT
<u>ROADWAY ITEMS</u>		
MOBILIZATION	LUMP SUM	LS
CLEARING AND GRUBBING	LUMP SUM	LS
REMOVAL OF BRIDGE @ STA. 83+50.50	1.000	UN
UNCLASSIFIED EXCAVATION (FM)	260.000	CY
GRANULAR MATERIAL (LVM), (CLASS 6, GROUP C)	451.000	CY
HOT MIX ASPHALT, (ST) (9.5 MM)	139.660	TON
24" REINFORCED CONCRETE PIPE, END SECTION	1.000	EA
GUARD RAIL, W-BEAM	175.000	LF
GUARD RAIL, BRIDGE END SECTION, SPECIAL DESIGN	4.000	EA
GUARD RAIL, TERMINAL END SECTION	4.000	EA
MAINTENANCE OF TRAFFIC	LUMP SUM	LS
ADDITIONAL CONSTRUCTION SIGNS	0.000	SF
4" WIDE THERMOPLASTIC EDGE STRIPE (CONTINUOUS WHITE) (60 MILS)	0.220	MI
4" WIDE THERMOPLASTIC TRAFFIC STRIPE (CONTINUOUS YELLOW) (90 MILS)	1,160.000	LF
TWO-WAY YELLOW REFLECTIVE HIGH PERFORMANCE RAISED MARKERS	7.000	EA
REFLECTORIZED TRAFFIC OBJECT MARKER (ENCAPSULATED LENS) (TYPE 3)	4.000	EA
<u>EROSION CONTROL ITEMS:</u>		
AGRICULTURAL LIMESTONE	2.000	TON
COMMERCIAL FERTILIZER (13-13-13)	1.000	TON
SEEDING	1.000	AC
VEGETATIVE MATERIALS FOR MULCH	2.000	TON
TEMPORARY SILT FENCE (TYPE II)	1,200.000	LF

SECTION 900
PROJECT NO. SAP-43 (13)M
LINCOLN COUNTY

(AOS 0.15-0.84)		
WATTLES, 20 INCH	60.000	LF

BRIDGE ITEMS:

SITE "A" ITEMS:

MISCELLANEOUS BRIDGE APPURTENANCES	LUMP SUM	LS
------------------------------------	----------	----

SITE "B" ITEMS:

TEST PILE	2.000	EA
CONVENTIONAL STATIC PILE LOAD TEST	0.000	EA
14" PRESTRESSED CONCRETE PILING	1,000.000	LF
19' PRECAST CONCRETE SLAB UNIT, 3'-6" INTERIOR	12.000	EA
31' PRECAST CONCRETE SLAB UNIT, 3'-6" INTERIOR	6.000	EA
19' PRECAST CONCRETE SLAB UNIT, CURB	4.000	EA
31' PRECAST CONCRETE SLAB UNIT, CURB	2.000	EA
BEAM TYPE RAILING WITH CONCRETE POSTS	252.000	LF
29' PRECAST CONCRETE CAP, INTERMEDIATE UNIT, CONCRETE PILE	5.000	EA
29' PRECAST CONCRETE CAP, END UNIT, CONCRETE PILE	2.000	EA
7.5' PRECAST CONCRETE WING	4.000	EA
19' PRECAST CONCRETE SLAB UNIT, 3'-6" INTERIOR (SALVAGE AND REINSTALLATION)	18.000	EA
19' PRECAST CONCRETE SLAB UNIT, CURB (SALVAGE AND REINSTALLATION)	6.000	EA
LOOSE RIPRAP, 300 LB.	138.000	TON
GEOTEXTILE UNDER RIPRAP, TYPE V, AOS 0.21-0.43	329.000	SY

NOTICE TO CONTRACTORS:

CONTRACT TIME: 60 Working Days

BASIS OF AWARD

The award, if made, will be made to the lowest qualified bidder on the basis of published quantities.

The Board of Supervisors hereby notifies all bidders that it will affirmatively insure that in any contract entered into pursuant to this advertisement, minority business enterprise will be afforded full opportunity to submit bids in response to this invitation and will not be discriminated against on the grounds of race, color, or national origin in consideration for an award.

PLANS AND SPECIFICATIONS are on file in the Office of the Chancery Clerk of Lincoln County, the County Engineer's office and the Office of the State Aid Engineer, 412 E. Woodrow Wilson Avenue, Jackson, Mississippi. This project shall be constructed in accordance with the latest edition of the Mississippi Standard Specifications for State Aid Road and Bridge Construction.

PLANS AND PROPOSALS may be secured from Jeff J. Dungan, County Engineer for Lincoln County, Mississippi, 120 E. Chickasaw St., Brookhaven, MS. The Cost is fifty dollars (\$50.00) for plans and fifty dollars (\$50.00) for the proposal, non-refundable

Certified check or bid bond for five percent (5%) of the total bid, made payable to Lincoln County and the State of Mississippi must accompany each proposal.

Bidders are hereby notified that any proposal accompanied by letters qualifying in any manner the condition under which the proposal is tendered will be considered an irregular bid and such proposal will not be considered in making the award.

C. E. "Eddie" Brown, President
Lincoln County Board of Supervisors